Name of Work: Estimate for Improvements to CA Sites Providing Chain Link Fencing in Coffee Board Layout and Surrounding areas in Ward No. 07, Byatarayanapura.

BRUHATH BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work: Estimate for Improvements to CA Sites Providing Chain Link Fencing in Coffee Board Layout and Surrounding areas in Ward No. 07, Byatarayanapura.

Job Code :- 007-18-000017, 007-18-000018, 007-18-000009, 007-18-000015, 28581

Name of Agency :- B.B. UMESHA

Bill No :- 2nd and Part Bill

Measurements recorded on

Sl No.	Description of item	Unit	No	L	B	D	Qty
7	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineerin - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete) **Page No. 262 / Item No. 37.2, PWD SR 2016-17**						
	Gkvk Layout left hand side						
	For Chain Link Fenicing		44	2.40			105.60
							105.60

Consultant

Assistant Engineer

Assistant Executive Engineer

Measurements recorded on							
Sl No.	Description of item	Unit	No	L	B	D	Qty
8	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint. **Page No. 262 / Item No. 37.4, PWD SR 2016-17**						
	For Chain Link Fenicing		3	44.00			132.00
	Repairs in Coffee Board Layout Old Park		3	36.00			108.00
							240.00

UDRAPRASAD CONSULTANTS BANGALORE

Consultant

Assistant Engineer

Assistant Executive Engineer

Measurements recorded on							
Sl No.	**Description of item**	**Unit**	**No**	**L**	**B**	**D**	**Qty**
9	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint **Page No. 262 / Item No. 37.3, PWD SR 2016-17**						
	For Chain Link Fenicing		1	44.00		1.80	79.20
						Limited to	35.00
		Sqm					**27.00**

Assistant Engineer
Ward No. 07

Assistant Executive Engineer
Bruhat Bangalore Mahanagara Palike
Kodigehalli Sub Division

RUDRAPRASAD CONSULTANTS BANGALORE

Consultant

Assistant Engineer

Assistant Excecutive Engineer